

RED-POWER ELECTRICAL ENGINEERING PTE LTD

BLK 16 DEFU LANE 10. #01 - 364. SINGAPORE 539197

TEL : 6 289 2298

FAX : 6 287 9635

TOWN COUNCIL

NEE SOON TOWN COUNCIL

LOCATION

NEE SOON SOUTH DIVISION

DATE OF SERVICING

23 /09/2025

MONTHLY HOSEREEL SYSTEM CHECKLIST REPORT

1. HOSEREEL

1.1 Check hosereels remain unobstructed

1.2 Ensure hosereel are available for use at all times

1.3 Check hosereel cabinet, hosereel and rubber hose for damage

1.4 Inspect the stop valves, glands, pipings and shut-off nozzles are free from leak

1.5 Check & verify operation of stop valve at hosereel pipe & ensure valve is fully closed

1.6 Check operation of nozzle and stopcock for blockage

Block No :

502D	504	504A	504B	504C	504D
☒	☒	☒	☒	☒	☒
☒	☒	☒	☒	☒	☒
☒	☒	☒	☒	☒	☒
☒	☒	☒	☒	☒	☒
☒	☒	☒	☒	☒	☒
☒	☒	☒	☒	☒	☒

REMARKS

Name & signature of Technician(s)

Verified By :

1 Selwa J -

(Name & signature)

2 _____

**Blk 504D level- 9 staircase
-B fire hosereel door can't
open**

FIRE HOSEREEL

Turn on inlet valve before running out



**RED POWER
DURAI**

17:50 Mon
15/09/2025

■ Acacia Breeze @ Yishun,
504D Yishun Street 51,
764504

Timemark App
Authentic time, GPS

Timemark Verified
HBLRHLHCELTTPMDL