

RED-POWER ELECTRICAL ENGINEERING PTE LTD

BLK 16 DEFU LANE 10. #01 - 364. SINGAPORE 539197

TEL : 6 289 2298

FAX : 6 287 9635

TOWN COUNCIL

NEE SOON TOWN COUNCIL

LOCATION

NEE SOON EAST DIVISION

DATE OF SERVICING

27/09/2025

MONTHLY HOSEREEL SYSTEM CHECKLIST REPORT

1. HOSEREEL

1.1 Check hosereels remain unobstructed

1.2 Ensure hosereel are available for use at all times

1.3 Check hosereel cabinet, hosereel and rubber hose for damage

1.4 Inspect the stop valves, glands, pipings and shut-off nozzles are free from leak

1.5 Check & verify operation of stop valve at hosereel pipe & ensure valve is fully closed

1.6 Check operation of nozzle and stopcock for blockage

Block No :

381A	381B	381C	381D	382	382A
✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓

REMARKS

Name & signature of Technician(s)

Verified By :

1 Mami May

(Name & signature)

2 _____