

RED-POWER ELECTRICAL ENGINEERING PTE LTD

BLK 16 DEFU LANE 10. #01 - 364. SINGAPORE 539197

TEL : 6 289 2298

FAX : 6 287 9635

TOWN COUNCIL

NEE SOON TOWN COUNCIL

LOCATION

NEE SOON EAST DIVISION

DATE OF SERVICING

n /09/2025**MONTHLY HOSEREEL PUMP CHECKLIST REPORT****1. HOSEREEL**

- 1.1 Check hoses remain unobstructed
- 1.2 Ensure hose are available for use at all times
- 1.3 Check hose cabinet, hose and rubber hose for damage
- 1.4 Inspect the stop valves, glands, pipings and shut-off nozzles are free from leak
- 1.5 Check & verify operation of stop valve at hose feed pipe & ensure valve is fully closed
- 1.6 Check operation of nozzle and stopcock for blockage

2. PUMPS & TANKS

- 2.1 Pumps and associated mechanical & electrical equipment must be checked
 - 2.2 Check water level in storage tanks
 - 2.3 Check and service ball float/pilot operated/solenoid operated valve for water storage tanks
 - 2.4 Ensure ball float/pilot operated/solenoid operated valve are in functional conditions
 - 2.5 Check pumping operating conditions such as auto cut in and off when pressure is re-established
 - 2.6 Check auto changeover of duty to standby pump
 - 2.7 Check working pressure of pressure tank and pump air if necessary
 - 2.8 Check pressure tank and its accessories
- 3. ALARMS, SWITCHES & CIRCUITS**
- 3.1 Check relays contact
 - 3.2 Check pressure switches setting
 - 3.3 Check pump starting equipment including circuit breakers and contactors
 - 3.4 Check and verify pump running alarm and failure alarm

Block No :

384B	-	-	-	-
	-	-	-	-
	-	-	-	-
	-	-	-	-
	-	-	-	-
	-	-	-	-
	-	-	-	-
	-	-	-	-
	-	-	-	-
	-	-	-	-
	-	-	-	-
	-	-	-	-
	-	-	-	-
	-	-	-	-
	-	-	-	-
	-	-	-	-
	-	-	-	-
	-	-	-	-

REMARKS

Name & signature of Technician(s)

1 

2 _____