

RED-POWER ELECTRICAL ENGINEERING PTE LTD

BLK 16 DEFU LANE 10. #01 - 364. SINGAPORE 539197

TEL : 6 289 2298

FAX : 6 287 9635

TOWN COUNCIL

NEE SOON TOWN COUNCIL

LOCATION

NEE SOON EAST DIVISION

DATE OF SERVICING

18 /09/2025**MONTHLY FIRE ALARM SYSTEM CHECKLIST REPORT****1. SIMULATED TEST**

- 1.1 Carry out a stimulated fire alarm call
- 1.2 Operate any Alarm Zone
- 1.3 Transmit a Fire Alarm Signal to the monitoring station and reset the system
- 1.4 Simulate fire conditions on all alarm zones and reset the system to normal
- 1.5 Disconnect battery and ensure visual & audible fault signals activated at main alarm panel
- 1.6 Simulate main power failure and ensure system operate correctly with the standby battery power
- 1.7 Simulate the fire alarm conditions and check the output signals availability
- 1.8 Remote ancillary function is initiated during the fire alarm condition simulation test
- 1.9 Simulate fault condition on all alarm zones to ensure main alarm panel is operating correctly

2. MONITORING STATION

- 2.1 Contact the monitoring system prior to the transmitting of the fire alarm signal
- 2.2 To warn them of the simulated fire condition to be tested
- 2.3 Check & confirm with them after completion of test to ensure the fire alarm signal was received
- 2.4 Advise the monitoring station that the system has been reset
- 2.5 Notify them of intention to test and shut down the fire alarm system if applicable

3. BATTERY CONDITION

- 3.1 Check the battery voltage in accordance with the manufacturer's instructions
- 3.2 Check the battery conditions
- 3.3 Check battery charging current in accordance with the manufacturer's instructions
- 3.4 Check batteries and their terminals as specified by the manufacturer
- 3.5 Ensure batteries and their terminals are in good servicable condition
- 3.6 Examine to ensure that the specific gravity in each cell is correct
- 3.7 Examine to ensure the level of the electrolyte in each cell is correct
- 3.8 Check condition of battery cabinet for corrosion
- 3.9 Ensure that batteries are stored in a secure condition

4. INDICATING LIGHTS

- 4.1 Ensure that all indicating lights are operating correctly
- 4.2 Replace any faulty indicating lights if any

5. SOUNDS

- 5.1 Check operation of all alarm sounders

6. MAIN ALARM SYSTEM

- 6.1 Check the main alarm panel is in a clean and operative condition
- 6.2 Visually inspect the condition of components, terminations and cables
- 6.3 Ensure that faulty parts are replaced
- 6.4 Ensure that replacement has been carried out satisfactorily

7. SWITCHES

- 7.1 Ensure that all switches are in the correct operating condition after completion of tests
- 7.2 Take immediate steps to rectify the fault(s) should they exist

8. SMOKE DETECTORS

- 8.1 Clean all smoke detectors every four months

9. DEFECTS

- 9.1 Record in the log any fault(s) identified and that the above test has been carried out

Block No :

382	382B	383	383C	384A	384B	-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-
						-	-