

RED-POWER ELECTRICAL ENGINEERING PTE LTD

BLK 16 DEFU LANE 10. #01 - 364. SINGAPORE 539197

TEL : 6 289 2298

FAX : 6 287 9635

TOWN COUNCIL

NEE SOON TOWN COUNCIL

LOCATION

NEE SOON CENTRAL DIVISION

DATE OF SERVICING

28 /09/2025

MONTHLY HOSEREEL SYSTEM CHECKLIST REPORT

1. HOSEREEL

1.1 Check hoses remain unobstructed

1.2 Ensure hoses are available for use at all times

1.3 Check hose cabinet, hose and rubber hose for damage

1.4 Inspect the stop valves, glands, pipings and shut-off nozzles are free from leak

1.5 Check & verify operation of stop valve at hose pipe & ensure valve is fully closed

1.6 Check operation of nozzle and stopcock for blockage

Block No :

675D	676	676A	676B	676C	677A
✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓

REMARKS

Name & signature of Technician(s)

Verified By :

1 Deha Sa

(Name & signature)

2 _____