

RED-POWER ELECTRICAL ENGINEERING PTE LTD

BLK 16 DEFU LANE 10. #01 - 364. SINGAPORE 539197

TEL : 6 289 2298

FAX : 6 287 9635

TOWN COUNCIL

NEE SOON TOWN COUNCIL

LOCATION

NEE SOON CENTRAL DIVISION

DATE OF SERVICING

26 /09/2025

MONTHLY HOSEREEL SYSTEM CHECKLIST REPORT

1. HOSEREEL

- 1.1 Check hosereels remain unobstructed
- 1.2 Ensure hosereel are available for use at all times
- 1.3 Check hosereel cabinet, hosereel and rubber hose for damage
- 1.4 Inspect the stop valves, glands, pipings and shut-off nozzles are free from leak
- 1.5 Check & verify operation of stop valve at hosereel pipe & ensure valve is fully closed
- 1.6 Check operation of nozzle and stopcock for blockage

Block No :

749	636	662	-	-	-
✓	✓	✓	-	-	-
✓	✓	✓	-	-	-
✓	✓	✓	-	-	-
✓	✓	✓	-	-	-
✓	✓	✓	-	-	-
✓	✓	✓	-	-	-
✓	✓	✓	-	-	-

REMARKS

Name & signature of Technician(s)

Verified By :

1 Selva Ho

(Name & signature)

2 _____