**RED-POWER ELECTRICAL ENGINEERING PTE LTD**
BLK 16 DEFU LANE 10. #01 - 364. SINGAPORE 539197
TEL : 6 289 2298 FAX : 6 287 9635

TOWN COUNCIL NEE SOON TOWN COUNCIL
LOCATION CHONG PANG DIVISION
DATE OF SERVICING 3 /09/2025

**MONTHLY FIRE EXTINGUISHER CHECKLIST REPORT**

1. QUALIFIED PERSON
1.1 All servicing and recharging of fire extinguishers shall only be performed by qualified person
1.2 Qualified person must belong to companies approved by Singapore Civil Defence Force
1.3 Carry out maintenance as specified in CP 55: 1991
2. FIRE EXTINGHUISHERS
2.1 All fire extinguishers are in their designated & proper places as specified by code of practice
2.1 All fire extinguishers are in their designated & proper places as specified by code of practice
2.2 All fire extinguishers have not been discharged or lost pressure
2.3 Access to and visibility of each extinguishers is not obstructed
2.4 Operating instructions on each extinguishers surface shall be legible and faced outward
2.5 Pressure gauge readings if any shall be in the operable range
2.6 Any seals, safety clip or tamper indicators that are broken or missing shall be replaced
2.7 Any physical damage, corrosion, leakage or clogged nozzle shall be rectified
2.8 Damaged, broken or rusty fire extinguishers shall be repaired or replaced
2.9 Keep inspection records for those extinguishers that are found to require corrective actions
2.10 Submit inspection records to Superintending Officer
2.11 All extinguishers are to be properly hung
2.12 Date of service is shown and has not expired
2.13 The extinguishers shall bear a PSB label

**Block No :**

| 279 | 280 | 281 | 282 | 283 | 284 | 285 | 286 |
|---|---|---|---|---|---|---|---|
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |

**REMARKS**

Name & signature of Technician(s)

1 _____

2 _____

Verified By :

_____
(Name & signature)