RED-POWER ELECTRICAL ENGINEERING PTE LTD
BLK 16 DEFU LANE 10. #01 - 364. SINGAPORE 539197
TEL : 6 289 2298 FAX : 6 287 9635

TOWN COUNCIL NEE SOON TOWN COUNCIL
LOCATION **NEE SOON SOUTH DIVISION**
DATE OF SERVICING 19 /09/2025

MONTHLY FIRE ALARM SYSTEM CHECKLIST REPORT

	Block No :							
	513	813	859	-	-	-	-	-
1. SIMULATED TEST	✓	✓	✓	-	-	-	-	-
1.1 Carry out a stimulated fire alarm call	✓	✓	✓	-	-	-	-	-
1.2 Operate any Alarm Zone	✓	✓	✓	-	-	-	-	-
1.3 Transmit a Fire Alarm Signal to the monitoring station and reset the system	✓	✓	✓	-	-	-	-	-
1.4 Simulate fire conditions on all alarm zones and reset the system to normal	✓	✓	✓	-	-	-	-	-
1.5 Disconnect battery and ensure visual & audible fault signals activated at main alarm panel	✓	✓	✓	-	-	-	-	-
1.6 Simulate main power failure and ensure system operate correctly with the standby battery power	✓	✓	✓	-	-	-	-	-
1.7 Simulate the fire alarm conditions and check the output signals availability	✓	✓	✓	-	-	-	-	-
1.8 Remote anciliary function is initiated during the fire alarm condition simulation test	✓	✓	✓	-	-	-	-	-
1.9 Simulate fault condition on all alarm zones to ensure main alarm panel is operating correctly	✓	✓	✓	-	-	-	-	-
2. MONITORING STATION	✓	✓	✓	-	-	-	-	-
2.1 Contact the monitoring system prior to the transmitting of the fire alarm signal	✓	✓	✓	-	-	-	-	-
2.2 To warn them of the simulated fire condition to be tested	✓	✓	✓	-	-	-	-	-
2.3 Check & confirm with them after completion of test to ensure the fire alarm signal was received	✓	✓	✓	-	-	-	-	-
2.4 Adivse the monitoring station that the system has been reset	✓	✓	✓	-	-	-	-	-
2.5 Notify them of intention to test and shut down the fire alarm system if applicable	✓	✓	✓	-	-	-	-	-
3. BATTERY CONDITION	✓	✓	✓	-	-	-	-	-
3.1 Check the battery voltage in accordance with the manufacturer's instructions	✓	✓	✓	-	-	-	-	-
3.2 Check the battery conditions	✓	✓	✓	-	-	-	-	-
3.3 Check battery charging current in accordance with the manufacturer's instructions	✓	✓	✓	-	-	-	-	-
3.4 Check batteries and their terminals as specified by the manufacturer	✓	✓	✓	-	-	-	-	-
3.5 Ensure batteries and their terminals are in good servicable condition	✓	✓	✓	-	-	-	-	-
3.6 Examine to ensure that the specific gravity in each cell is correct	✓	✓	✓	-	-	-	-	-
3.7 Examine to ensure the level of the electrolyte in each cell is correct	✓	✓	✓	-	-	-	-	-
3.8 Check condition of battery cabinet for corrosion	✓	✓	✓	-	-	-	-	-
3.9 Ensure that batteries are stored in a secure condition	✓	✓	✓	-	-	-	-	-
4. INDICATING LIGHTS	✓	✓	✓	-	-	-	-	-
4.1 Ensure that all indicating lights are operating correctly	✓	✓	✓	-	-	-	-	-
4.2 Replace any faulty indicating lights if any	✓	✓	✓	-	-	-	-	-
5. SOUNDS	✓	✓	✓	-	-	-	-	-
5.1 Check operation of all alarm sounders	✓	✓	✓	-	-	-	-	-
6. MAIN ALARM SYSTEM	✓	✓	✓	-	-	-	-	-
6.1 Check the main alarm panel is in a clean and operative condition	✓	✓	✓	-	-	-	-	-
6.2 Visually inspect the condition of components, terminations and cables	✓	✓	✓	-	-	-	-	-
6.3 Ensure that faulty parts are replaced	✓	✓	✓	-	-	-	-	-
6.4 Ensure that replacement has been carried out satisfactorily	✓	✓	✓	-	-	-	-	-
7. SWITCHES	✓	✓	✓	-	-	-	-	-
7.1 Ensure that all switches are in the correct operating condition after completion of tests	✓	✓	✓	-	-	-	-	-
7.2 Take immediate steps to rectify the fault(s) should they exist	✓	✓	✓	-	-	-	-	-
8. SMOKE DETECTORS	✓	✓	✓	-	-	-	-	-
8.1 Clean all smoke detectors every four months	✓	✓	✓	-	-	-	-	-
9. DEFECTS	✓	✓	✓	-	-	-	-	-
9.1 Record in the log any fault(s) identified and that the above test has been carried out	✓	✓	✓	-	-	-	-	-

REMARKS

Name & signature of Technician(s)

1 _____

2 _____