RED-POWER ELECTRICAL ENGINEERING PTE LTD
BLK 16 DEFU LANE 10. #01 - 364. SINGAPORE 539197
TEL : 6 289 2298 FAX : 6 287 9635

TOWN COUNCIL NEE SOON TOWN COUNCIL
LOCATION NEE SOON LINK DIVISION
DATE OF SERVICING 29 /09/2025

MONTHLY HOSEREEL PUMP CHECKLIST REPORT

1. HOSEREEL
1.1 Check hosereels remain unobstructed
1.2 Ensure hosereel are available for use at all times
1.3 Check hosereel cabinet, hosereel and rubber hose for damage
1.4 Inspect the stop valves, glands, pipings and shut-off nozzles are free from leak
1.5 Check & verify operation of stop valve at hosereel feed pipe & ensure valve is fully closed
1.6 Check operation of nozzle and stopcock for blockage
2. PUMPS & TANKS
2.1 Pumps and associated mechanical & electrical equipment must be checked
2.2 Check water level in storage tanks
2.3 Check and service ball float/pilot operated/solenoid operated valve for water storage tanks
2.4 Ensure ball float/pilot operated/solenoid operated valve are in functional conditions
2.5 Check pumping operating conditions such as auto cut in and off when pressure is re-established
2.6 Check auto changeover of duty to standby pump
2.7 Check working pressure of pressure tank and pump air if necessary
2.8 Check pressure tank and its accessories
3. ALARMS, SWITCHES & CIRCUITS
3.1 Check relays contact
3.2 Check pressure switches setting
3.3 Check pump starting equipment including circuit breakers and contactors
3.4 Check and verify pump running alarm and failure alarm

Block No :

462D	465	465A	465B	466A
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓

REMARKS

Name & signature of Technician(s)

1 Selva

2 _____

Verified By :

_____
(Name & signature)