RED-POWER ELECTRICAL ENGINEERING PTE LTD
BLK 16 DEFU LANE 10. #01 - 364. SINGAPORE 539197
TEL : 6 289 2298 FAX : 6 287 9635

TOWN COUNCIL NEE SOON TOWN COUNCIL
LOCATION CHONG PANG DIVISION
DATE OF SERVICING 1 /09/2025

MONTHLY HOSEREEL PUMP CHECKLIST REPORT

	Block No :				
	162	-	-	-	-
1. HOSEREEL	✓	-	-	-	-
1.1 Check hosereels remain unobstructed	✓	-	-	-	-
1.2 Ensure hosereel are available for use at all times	✓	-	-	-	-
1.3 Check hosereel cabinet, hosereel and rubber hose for damage	✓	-	-	-	-
1.4 Inspect the stop valves, glands, pipings and shut-off nozzles are free from leak	✓	-	-	-	-
1.5 Check & verify operation of stop valve at hosereel feed pipe & ensure valve is fully closed		-	-	-	-
1.6 Check operation of nozzle and stopcock for blockage	✓	-	-	-	-
2. PUMPS & TANKS	✓	-	-	-	-
2.1 Pumps and associated mechanical & electrical equipment must be checked	✓	-	-	-	-
2.2 Check water level in storage tanks	✓	-	-	-	-
2.3 Check and service ball float/pilot operated/solenoid operated valve for water storage tanks	✓	-	-	-	-
2.4 Ensure ball float/pilot operated/solenoid operated valve are in functional conditions	✓	-	-	-	-
2.5 Check pumping operating conditions such as auto cut in and off when pressure is re-established	✓	-	-	-	-
2.6 Check auto changeover of duty to standby pump	✓	-	-	-	-
2.7 Check working pressure of pressure tank and pump air if necessary	✓	-	-	-	-
2.8 Check pressure tank and its accessories	✓	-	-	-	-
3. ALARMS, SWITCHES & CIRCUITS	✓	-	-	-	-
3.1 Check relays contact	✓	-	-	-	-
3.2 Check pressure switches setting	✓	-	-	-	-
3.3 Check pump starting equipment including circuit breakers and contactors	✓	-	-	-	-
3.4 Check and verify pump running alarm and failure alarm	✓	-	-	-	-

REMARKS
BLK-162-HP Timer spoil.

Name & signature of Technician(s)

1 Selva

2 _____