RED-POWER ELECTRICAL ENGINEERING PTE LTD
BLK 16 DEFU LANE 10. #01 - 364. SINGAPORE 539197
TEL : 6 289 2298 FAX : 6 287 9635

TOWN COUNCIL NEE SOON TOWN COUNCIL
LOCATION NEE SOON LINK DIVISION
DATE OF SERVICING 28 /09/2025

MONTHLY PRESSURE TANK CHECKLIST REPORT

1. Test run of pumps
2. Check pump and motor running condition
3. Check coupling set, baseplate and spring isolator
4. Check mechanical seal / gland-packing and bearings
5. Check all pipe work, check valve, gate valve, expansion joint, strainer
6. Check correct function of pump system in auto and manual mode
7. Check control panel and electrical isolator
8. Check electrical components in control panel
9. Check all indicator lamps
10. Check conduit and wiring
11. Check electrode holder and sensor
12. Check ball float valve / pilot valve and motorised valve
13. Check pump running ampere
14. Check pressure switch setting and pressure gauge

Block No :

426C	426D	428A	428B	429	429A	429B	430	430A
✓	✓	✓	✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓	✓	✓	✓
✓	✓	✓	✓	✓	✓	✓	✓	✓
3.5	3.0	3.0	3.5	3.0	2.5	3.0	3.5	3.5
✓	✓	✓	✓	✓	✓	✓	✓	✓

REMARKS

Name & signature of Technician(s)

1 _____

2 _____

Verified By :

(Name & signature)